

Conejo Valley Unified School District

Measure I

Year End Report

As of – June 30, 2017



MEASURE I - CAPITAL

EXPENDITURES SUMMARY





SITE NAME	ESTIMATED ALLOCATION	TOTAL EXPENDITURES THRU 6-30-2017	REMAINING BOND BALANCE
ACACIA	2,600,000.00	367,514.62	2,232,485.38
ASPEN	2,600,000.00	317,200.38	2,282,799.62
BANYAN	2,600,000.00	428,450.97	2,171,549.03
CONEJO	2,600,000.00	487,245.26	2,112,754.74
CYPRESS	2,600,000.00	340,897.80	2,259,102.20
GLENWOOD	2,600,000.00	314,482.34	2,285,517.66
LADERA	2,600,000.00	485,407.02	2,114,592.98
LANG RANCH	1,300,000.00	331,703.26	968,296.74
MADROÑA	2,600,000.00	524,702.87	2,075,297.13
EARTHS	2,600,000.00	249,447.06	2,350,552.94
MAPLE	2,600,000.00	239,627.81	2,360,372.19
SYCAMORE CANYON	1,300,000.00	688,652.48	611,347.52
WALNUT	2,600,000.00	263,626.38	2,336,373.62
WEATHERSFIELD	2,600,000.00	245,969.24	2,354,030.76
WESTLAKE	2,600,000.00	365,737.34	2,234,262.66
WESTLAKE HILLS	2,600,000.00	347,998.51	2,252,001.49
WILDWOOD	2,600,000.00	373,598.45	2,226,401.55
COLINA MIDDLE	7,500,000.00	362,782.01	7,137,217.99
LOS CERRITOS MIDDLE	7,500,000.00	1,009,784.54	6,490,215.46
REDWOOD MIDDLE	7,500,000.00	1,217,126.68	6,282,873.32
SEQUOIA MIDDLE	7,500,000.00	454,963.09	7,045,036.91

MEASURE I - CAPITAL

EXPENDITURES SUMMARY

FACILITIES MODERNIZATION AND CONSTRUCTION PROJECTS

SITE NAME	ESTIMATED ALLOCATION	TOTAL EXPENDITURES THRU 6-30-2017	REMAINING BOND BALANCE
CENTURY ACADEMY	1,000,000.00	13,174.04	986,825.96
CONEJO VALLEY HIGH	2,000,000.00	141,845.81	1,858,154.19
NEWBURY PARK HIGH	17,500,000.00	1,164,809.38	16,335,190.62
THOUSAND OAKS HIGH	17,500,000.00	1,384,099.57	16,115,900.43
WESTLAKE HIGH	17,500,000.00	1,626,790.72	15,873,209.28
HORIZON HILLS	2,600,000.00	173,434.87	2,426,565.13
MEADOWS / MATES CHARTER	1,300,000.00	955,589.49	344,410.51
PARK OAKS / BRIDGES CHARTER	1,300,000.00	166,218.38	1,139,235.17
TRIUNFO / CARDEN CONEJO	2,500,000.00	301,271.47	2,198,728.53
UNIVERSITY	1,600,000.00	69,163.35	1,530,836.65
CONEJO VALLEY ADULT ED / WAVERLY	2,600,000.00	147,180.21	2,452,819.79
DISTRICT WIDE PROFESSIONAL SERVICES	3,500,000.00	86,962.10	3,413,037.90
PROGRAM MANAGEMENT	3,500,000.00	755,676.70	2,744,323.30
TOTALS	146,000,000.00	16,403,134.20	129,602,319.35

CONEJO VALLEY UNIFIED SCHOOL DISTRICT | FACILITIES MASTER PLAN 2017 | EXECUTIVE SUMMARY



CONEJO VALLEY UNIFIED


CONEJO VALLEY UNIFIED SCHOOL DISTRICT | FACILITIES MASTER PLAN 2017 | EXECUTIVE SUMMARY





CVUSD

CONEJO VALLEY UNIFIED SCHOOL DISTRICT | FACILITIES MASTER PLAN 2017 | EXECUTIVE SUMMARY



Lang Ranch ES
New play apparatus and
rubber surface to comply
with current fall safety
standards.





New ADA accessible path of travel constructed to access new play apparatus per DSA code requirements



Ladera ES
*Emergency Repairs - Slope



In January 2017, over 2" of rainfall occurred over the course of a few hours. The slope in front of Ladera school failed, and emergency work was undertaken to restore the slope.



Redwood MS
Replacement of 24
classroom HVAC units on
Bldgs. 6,7, & 8. Units were
relocated from classrooms
to rooftop.







Units were craned onto the rooftop with a Helicopter because of challenges with site topography.


Thousand Oaks HS

Field House Renovations. When the existing portable classroom that the football team was utilizing as a weight room became unsafe for occupancy, the weight room was relocated to the Field House.










Westlake HS
*Protective Netting
*Pedestrian Bridge Repairs



35 foot tall protective netting erected on the WHS varsity baseball field to prevent foul balls from flying onto Thousand Oaks Blvd.







Resurfacing of Pedestrian Bridge at WHS



Conejo Valley Unified School District

Measure I – Technology



MEASURE I - TECHNOLOGY

EXPENDITURES SUMMARY

TECHNOLOGY ENDOWMENT



SITE NAME	ESTIMATED ALLOCATION	TOTAL EXPENDITURES THRU 6/30/2017	REMAINING BOND BALANCE
ACACIA	680,144.00	106,134.91	574,009.09
ASPEN	766,625.00	119,852.20	646,772.80
BANYAN	893,717.00	129,709.24	764,007.76
CONEJO	735,778.00	124,211.87	611,566.13
CYPRESS	701,925.00	94,985.61	606,939.39
GLENWOOD	696,237.00	109,791.79	586,445.21
LADERA	599,765.00	102,061.05	497,703.95
LANG RANCH	1,260,456.00	163,882.50	1,096,573.50
MADROÑA	887,485.00	127,811.64	759,673.36
EARTHS	1,077,445.00	153,794.43	923,650.57
MAPLE	633,524.00	100,786.48	532,737.52
SYCAMORE CANYON	2,403,063.00	407,140.67	1,995,922.33
WALNUT	680,037.00	75,763.18	604,273.82
WEATHERSFIELD	701,150.00	118,121.04	583,028.96
WESTLAKE	1,079,586.00	166,372.11	913,213.89
WESTLAKE HILLS	967,268.00	157,774.84	809,493.16
WILDWOOD	814,569.00	130,285.10	684,283.90
COLINA MIDDLE	2,017,670.00	300,003.93	1,717,666.07
LOS CERRITOS MIDDLE	1,865,513.00	304,224.60	1,561,288.40
REDWOOD MIDDLE	1,769,826.00	277,305.80	1,492,520.20
SEQUOIA MIDDLE	2,233,036.00	338,426.83	1,894,609.17

MEASURE I - TECHNOLOGY

EXPENDITURES SUMMARY

TECHNOLOGY ENDOWMENT



SITE NAME	ESTIMATED ALLOCATION	TOTAL EXPENDITURES THRU 6/30/2017	REMAINING BOND BALANCE
			_
CENTURY ACADEMY	262,000.00	36,090.87	225,909.13
CONEJO VALLEY HIGH	250,000.00	48,404.08	201,595.92
NEWBURY PARK HIGH	4,918,058.00	769,511.93	4,148,546.07
THOUSAND OAKS HIGH	4,504,367.00	527,944.97	3,976,422.03
WESTLAKE HIGH	4,576,709.00	645,881.23	3,930,827.77
DISTRICT WIDE DEVICE IDENTIFICATION	-	-	
PROGRAM MANAGEMENT	14,000,000.00	1,333,549.48	12,666,450.52
TOTALS	51,975,953.00	6,969,822.38	45,006,130.62



Technology Services received and configured over 7,000 devices in 2016-2017.









Newbury Park High School

Pre-Measure I: Old projectors and shortage of student devices.

Post-Measure I: 15 new projectors and 600 Chromebooks or

Winbooks for students.







Walnut Elementary Room 17



Pre-Measure I: 6 desktop computers in the classroom.

Post-Measure I: Addition of touch screen devices for accessing online math and writing assignments, Google Classroom, Classflow, etc.



Westlake High School Student Lab & Chromebook Cart



Pre-Measure I: 8 year old computers and not enough student devices.

Post-Measure I: New lab computers to run latest software and mobile Chromebook carts to share.